GREENE COUNTY COMMISSION



HAROLD BENGSCH COMMISSIONER 1ST DISTRICT BOB CIRTIN
PRESIDING COMMISSIONER

LINCOLN P. HOUGH COMMISSIONER 2ND DISTRICT

MINUTES Cox Tower Renovation Bid Signing Greene County Commission Office

10:30 a.m.

Present: Bob Cirtin, Cindy Stein, Tina Phillips, Chris Coulter, Harold Bengsch, Chris Mericle, Kate Morris, Lincoln Hough, Jeff Scott, Kevin Barnes, and Jess Kerr.

Documents A and B were distributed, showing the relocation budget and vendor bids for the Public Administrator and Commission Office move to the 10th floor of Cox Tower.

Bales Construction was found to be the lowest bidder.

Commissioner Cirtin made a motion to select Bales Construction for construction services related to the 10th floor of Cox Tower. Harold Bengsch seconded the motion. The motion was passed unanimously.

Aye: Cirtin, Bengsch, Hough

Nay: None

Absent: None

Abstain: None

Vendor	Base Bid	Alternate	Total
Bales	\$184,000	\$ 9,800	\$ 193,800
Base	\$238,800	\$ 11,000	\$ 249,800
MSI	\$204,585	\$ 10,826	\$ 215,411

Public Administrator and Commission Relocation Budget

	12,186.72	252,145.85	260,000.00	
Replace Carpet +9,800? Bid has 10,000 Cntngncy - Change Order Minus Bathroom -10,000 inc. 12,186.72 Signed Contract - TV, 8 5-shelf units, stackable hard chairs - Estimate by Josh, we don't have detail - See Below	12,186.72	174,000.00 16,000.00 35,444.43 20,000.00 6,701.42	174,103.54 16,000.00 45,500.00 20,000.00 4,396.46	Renovation Arch Furniture IS
Notes	Spent	Updated	Approved	

Cox

	6,701.42	13,750.59	Ī	
141.12 000668 RICOH USA, INC.	141.12 141.12	141.12	Equipment Relocation to 1443	Equipment Re
000668 RICOH USA, INC.	346.00	346.00	Charges for prepping equipment	Charges for p
027558 BESTWAY MOVING & STORAGE	4,020.00	8,040.00	Moving Service to relocate PA'	Moving Service
000928 JAY KEY SERVICE, INC	328.18	656.35	Keys to fit Schlage E Intercha	Keys to fit Scl
000928 JAY KEY SERVICE, INC	1,725.00	3,450.00	Schlage E Interchange Cylinde	Schlage E Int
010908 OFFICE DEPOT	ı	976.00	Banker Boxes for PA office mov	Banker Boxes
	Budget Estimate	PA	Description	Des
		rs PA	Cox Tower Infill 7th and 8th Floors PA	Cox Tower In:
	12,186.72	252,145.85	260,000.00	
See Below	ı	6,701.42	4,396.46	Moving
Estimate by Josh, we don't have detail	ī	20,000.00	20,000.00	IS
TV, 8 5-shelf units, stackable hard chairs	ı	35,444.43	45,500.00	Furniture
Signed Contract	12,186.72	16,000.00	16,000.00	Arch
Change Order Minus Bathroom -10,000 inc.	ı	174,000.00	174,103.54	Renovation
Replace Carpet +9,800? Bid has 10,000 Cntng				
Notes	Spent	Updated	Approved	